

Joint approachement Romanian-Bulgarian for the waterway maintenace







Agenda


- Analysis of the hydrological conditions 2023
- Analysis of the navigation conditions 2023
- Maintenance activities performed 2023
- Necessary measures for navigation conditions (2024)


From a hydrological point of view, 2023 can be considered unexceptional, without particular deviations from the typical multiyear average norms. The average annual water discharge is close to the multiyear average. There is a normal seasonality. It is characterized by spring high water in May, June and low water in September, October.

In generally, favorable hydrological conditions were recorded, with the exception of October when the water levels approached the LNWL values.













Days < ENR / 48 M=520cm / m = -94cm







Days < ENR / 36 M=539cm / m = -32cm






Days < ENR / 44 M=495cm / m = -75cm






Days < ENR / 37 M=518cm / m = -99cm


Water levels 2023



2023 г.	Number of days below LNWL	Number of days with depths under 25 dm	Min. water level	Mid. water level	Max. water level
Svishtov	29	53	8	317	578
Ruse	38	45	-36	316	597
Silistra	44	38	-18	329	592



Water levels in Ruse, rkm 495.6 - 2023



Number of days below LNWL and number of days with bottlenecks

km	610	536	536	445	445	375
	Svishtov		Ruse		Silistra	
	Nº of	Nº of	Nº of	Nº of	Nº of	Nº of
Year	days	days with	days	days with	days	days with
	below	bottlenec	below	bottlenec	below	bottlenec
	LNWL	ks	LNWL	ks	LNWL	ks
2011	73	195	76	95	78	83
2012	28	83	25	29	41	39
2013	36	90	35	51	38	24
2014	0	28	0	13	0	0
2015	80	150	77	115	72	71
2016	18	93	18	74	18	74
2017	32	143	28	113	23	52
2018	75	107	71	94	78	76
2019	68	96	64	72	75	59
2020	17	26	16	15	24	19
2021	50	68	49	65	55	68
2022	105	141	111	112	120	108
2023	29	53	38	45	44	38

Number of days during which the DC recommendations were not fulfilled

V	Area					
Year	Svishtov	Ruse	Silistra			
2011	122	19	5			
2012	55	4	0			
2013	54	16	0			
2014	28	13	0			
2015	70	38	0			
2016	75	56	56			
2017	111	85	29			
2018	32	23	0			
2019	28	8	0			
2020	9	0	0			
2021	18	16	13			
2022	36	1	0			
2023	24	7	0			

Reffering the Danube flow discharge, in the period January-September, the flow discharge had values below the multi-annual average. In October was recorded the values below 3000 m³ / s (even 1951 m³ / s), and starting with November, the flow discharge started to increase until the end of the year.

The maximum flow discharge was 10111 m³ / s.

Moreover, the last published forecasts for October (minimum values) showed the unfavorable situation.

Forecast 7 days

Secțiunea		24.09.2023	25.09.2023	26.09.2023	27.09.2023	28.09.2023	29.09.2023	30.09.2023	01.10.2023
Baziaş	$Q(m^3/s)$	2500	2500	2500	2600	2700	2700	2800	2900
P.D.F. II	$Q(m^3/s)$	2770							
Calafat	H(cm)	-21	-28	-31	-26	-21	-15	-7	-3
Etiaj = 50	$Q(m^3/s)$	2510	2450	2430	2470	2510	2560	2630	2660
Faza I = 550	+ ΔH (cm)								
Faza II = 600				2					16
Bechet	H (cm)	35	34	32	32	35	39	43	48
Etiaj = 42	Q(m ³ /s)	2720	2710	2690	2690	2720	2760	2800	2850
Faza I = 550 Faza II = 600	+ ΔH (cm)								
Corabia	H (cm)	-12	- 12	- 14	-15	-13	-9	-5	- 1
Etiaj = 23	Q(m ³ /s)	2798	2798	2776	2788	2787	2830	2873	2917
Faza I = 500	+ ΔH (cm)	2/50	2/50	2//0	2700	2/0/	2030	20/3	2517
Faza II = 550	Gheata								
Tr.Măgurele	H (cm)	16	15	14	14	15	18	21	25
Etiaj = 34	Q(m ³ /s)	2590	2580	2570	2570	2580	2620	2650	2700
Faza I = 500	+ ΔH (cm)	2000	2000	20.0	20.0	2000	2020	2000	2,00
Faza II = 550	Gheata								-2
Zimnicea	H(cm)	40	39	38	38	38	40	43	47
Etiaj = 57	Q(m ³ /s)	2980	2970	2960	2960	2960	2980	3020	3060
Faza I = 530	+ ΔH (cm)								
Faza II = 610	Gheata								
Giurgiu	H(cm)	-27	-29	-29	-30	-30	-29	-26	-22
Etiaj = 44	$Q(m^3/s)$	2810	2790	2790	2780	2780	2790	2820	2860
Faza I = 570	+ ΔH (cm)				1000000				
Faza II = 640	Gheața			9					9
Olteniţa	H(cm)	4	2	2	1	1	1	3	6
Etiaj = 44	$Q(m^3/s)$	2730	2710	2710	2690	2690	2690	2720	2760
Faza I = 550	+ ΔH (cm)								
Faza II = 630	Gheata								
Călărași	H(cm)	-32	-36	-37	-38	-38	-38	-36	-34
Etiaj = -1	Q(m ³ /s)	3040	2990	2980	2970	2970	2970	2990	3020
Faza I = 550	+ ΔH (cm)								
Faza II = 620									
Feteşti	H(cm)	-19	-24	-26	-27	-28	-28	-26	-23
	Q(m ³ /s)	2335	2314	2306	2302	2298	2298	2306	2318
Faza I = 585	+ ΔH (cm)	l							
Faza II = 665 Cernavodă	Gheata H (cm)	-60	-65	-68	-69	-70	-70	-68	-64
Etiaj = -39	Q(m ³ /s)	640	622	611	608	604	604	611	625
Faza I = 500	+ ΔH (cm)	040	022	011	000	004	004	011	025
Faza II = 600	Gheata								
Hârşova	H (cm)	28	22	19	18	17	17	18	21
Etiaj = 19	Q(m ³ /s)	531	510	499	495	492	492	495	508
Faza I = 580	+ ΔH (cm)	551	510	455	455	452	432	455	500
Faza II = 610	Gheata								
Vadu Oii	H (cm)	53	46	43	42	41	41	42	44
Etiaj = 19	Q(m ³ /s)	3309	3241	3211	3202	3192	3192	3202	3221
Faza I = 600	+ ΔH (cm)								
Faza II = 700									
Brăila	H(cm)	104	97	94	92	91	90	91	92
Etiaj = 46	$Q(m^3/s)$	3300	3210	3180	3160	3140	3130	3140	3160
Faza I = 580	+ ΔH (cm)						0.000	25.00	
Faza II = 610	Gheata								
Galați	H(cm)	111	105	101	100	99	98	99	100
Faza I = 580	+ ΔH (cm)	37550	CONT. 1	25.222	2,77,000	1000	(22.5%)	1000	75,725
Faza II = 600									
Grindu	H(cm)	104	98	94	93	92	91	92	93
	$Q(m^3/s)$	3430	3340	3290	3270	3260	3250	3260	3270
Faza I = 540	+ ΔH (cm)								
Faza II = 580									
Isaccea	H (cm)	87	81	78	76	75	74	74	75
Etiaj = 42	Q(m ³ /s)	3390	3280	3220	3180	3170	3150	3150	3170
Faza I = 380	+ΔH (cm)								
Faza II = 508									
Tulcea	H(cm)	70	65	63	61	61	60	60	61
Etiaj = 29	Q(m ³ /s)	1740	1680	1660	1630	1630	1620	1620	1630
Faza I = 320	+ΔH (cm)								
Faza II = 410	Gneata	l							

Regarding the next period, the forecasts show values above the annual average, favorable for navigation conditions.

Thus, based on medium- and long-term statistical elements, the forecast of average and extreme monthly flows for the period February-April was issued.

(source: INHGA).

	Februarie 2024		Martie	2024	Aprilie 2024	
	m.a.		m.a.		m.a.	
Q maxim (mc/s)		8500		9500		9500
Q mediu (mc/s)	5300	7200	6700	8000	7900	8500
Q minim (mc/s)		5800		5500		6500

In the table, in the column "m.a." it is present the average multiannual value of the flows corresponding to the month.

This long-term prognosis will be updated by short-term prognosis, published daily for a period of 7 days

Winter 2023-2024 is characterized as relatively warm. From 01.12.2023 to 12.02.2024 the weather is much warmer than normal for the period.

The minimum air temperature recorded in Giurgiu was - $9.3 \,^{\circ}$ C (23.01.2024), and -3 $\,^{\circ}$ C (05.12.2023) .

The average monthly temperature for HMS-Ruse for December-February is 2.7°C, by 12.02.2024 it's 4.4° C. The average monthly temperature for HMS-Ruse for December-February is 2.7°C.

The highest maximal temperature is 20.4°C measured on 11.02.2024, and the lowest minimum temperatures is -8.7°C, measured on 23.01.2024.

In the winter of 2023-2024, no ice phenomena were reported in the common Danube River sector.


Temperature characteristic HMS - Ruse


Date	December	January	February
1	4.8	6.0	2.2
2	9.3	7.9	3.0
3	5.5	8.9	6.6
4	1.1	10.7	8.8
5	2.1	9.2	13.0
6	5.5	8.7	14.5
7	1.0	10.0	14.0
8	1.2	0.5	13.6
9	1.1	-3.8	11.3
10	0.5	-3.3	13.4
11	1.5	-1.5	17.4
12	5.0	0.5	12.5
13	5.3	-0.5	
14	7.3	3.5	
15	4.0	6.6	
16	3.0	4.0	
17	3.6	2.4	
18	6.8	5.1	
19	5.8	8.3	
20	5.1	2.1	
21	4.0	-1.8	
22	5.9	-5.3	
23	5.6	-5.4	
24	8.5	-1.6	
25	14.6	4.8	
26	12.0	5.3	
27	10.9	3.8	
28	5.6	2.7	
29	8.9	1.9	
30	9.9	1.9	
31	7.4	1.1	
Month	December	January	February
t min	-2.1	-8.7	-3.2
t med	5.6	3.0	4.6
t max	19.8	18.5	20.4

Navigation conditions—critical locations

Due to the low parameters of the fairway, the most critical sectors in the Danube river Romanian-Bulgarian common sector, where it was necessary to make interventions, are the following:

- 1. Garla / rkm 840
- 2. Salcia / rkm 820
- 3. Bogdan / rkm 783
- 4. Dobrina / rkm 762
- 5. Bechet / rkm 677
- 6. Corabia / rkm 630
- 7. Calnovat / rkm 615
- 8. Calnovat / rkm 610










Salcia / rkm 818 - rkm 824 /min. width - 120m/ days <2.5m - 16






Bogdan / rkm 783 – rkm 785 /min. width – 140m days <2.5m - 24







Dobrina / rkm 759 - rkm 763 /min. width - 100m/ days < 2.5m - 34







Bechet / rkm 675 - rkm 678 / min. width - 140m / days < 2.5m - 20







Corabia / rkm 626 – rkm 632 /min. width – 150m/ days <2.5m – 23





Calnovat am. / rkm 614 - rkm 617 /min. width - 140m/ days < 2.5m - 35





Calnovat / rkm 610 - rkm 613/ min. width - 140m /days <2.5m - 5

NAVIGATION CONDITIONS

During 2023 in the common stretch 25 bottlenecks were active. For the sector between Ruse and Somovit limiting were bottlenecks Belene and Vardim (rkm. 565.000 – 563.000 and rkm. 547.000 – 544.000), while for the sector between Ruse to Silistra limiting were bottlenecks Mishka and Brashlyan (rkm. 463.000 – 460.000 and rkm. 458.000 – 455.000).


Схеми на всички критични райони в българския участък (от км. 374.10 до км. 610.00)

	Ψ			V	
387.00 — 385.00	395.00 — 392.00	400.00 — 398.00	406.00 — 403.00	414.00 — 412.00	423.00 — 421.00
425.00 - 423.00	428.00 - 425.00	458.00 - 455.00	463.00 - 460.00	476.00 - 472.00	489.00 — 486.00
525.00 - 522.00	529.00 - 527.00	533.00 - 530.00	539.00 - 536.00	545.00 - 543.00	547.00 — 545.00
556.00 - 554.00	562.00 - 560.00	565.00 - 563.00	576.00 - 573.00	586.00 - 584.00	591.00 - 589.00
		609.00 -	- 554.00		

Bottlenecks < 25 dm for 2023

Year	2023			
Quarter of the year	1	Ш	III	IV
rkm. 387-382	0	0	6	29
rkm. 396-390	0	0	6	32
rkm. 400-398	0	0	0	12
rkm. 407-404	0	0	0	22
rkm. 414-412	0	0	0	22
rkm. 424-420	0	0	0	21
rkm. 428-425	0	0	0	14
rkm. 458-455	0	0	10	30
rkm. 476-472	0	0	0	19
rkm. 528-523	0	0	9	27
rkm. 537-530	0	0	0	22
rkm. 545-540	0	0	10	26
rkm. 547-545	0	0	19	32
rkm.565 – 563	0	0	13	30
rkm. 576-573	0	0	11	30
rkm. 586-584	0	0	5	30
rkm. 610-608	0	0	9	32


Frequency of occurrence of bottlenecks in identified critical sections on the Bulgarian stretch




Status and description of the fairway maintenance activities (incl. dredging works) executed by each party during the 2023 year

Taking into account the assurance of navigability throughout the year, the areas with difficult crossings were constantly monitored through surveys, marking and dredging activities, especially during low water period.

At the critical locations: Calnovat, Calnovat upstream, Corabia, Bechet, Dobrina, Bogdan-Secian, Salcia and Garla Mare, single beam and multi-beam surveys were performed - 63 surveys (SB), 37 surveys (MB), 13 survey (discharge).






Hydrographic surveys


The hydrograhic surveys were made by vessels:


Donaris 3 (MB)

Ares (MB)

Concordia EU 2019 (SB)







Discharge survey (cm/s)

Bechet:

- 1. April 7732;
- 2. June 8674;

Corabia:

- June 9216 (Danube);
- June 2179 (Secondary arm) km 628;
- 3. June 6940 (Danube) km 628;
- 4. June 1327 (Secondary arm) km 630,4;
- 5. June 7753 Danube, km 630,4;

• Giurgiu:


- 1. April 8197;
- 2. April 8332.


Oltenita:

- 1. April 8420;
- 2. April 8517;

• Chiciu:

- 1. April 8212;
- 2. April 8314.





The marking activity was performed by vessels Concordia EU 2019, Semnal 1 and Donaris 3 covering the entire sector.

- 30 marking trips
- signs operated in the field :

buoys	71
electric buoys	68
beacons	16
coastal signs	561
Total	716

- losses of marking materials:

buoys	14
electric lamps	10
coastal signs	27
Total	41

Due to the achievement of the second home port in Bechet, the marking vessel Concordia EU 2019 remained stationary in the port for operative interventions (2 inspections per month).

Especially in the low water period, were made additional interventions (7), resulting in ensuring a minimum fairway width of 100m.

Fairway maintenance in the Bulgarian part of the river is performed by marking vessel "Osam", surveying vessels "Rs 2070" and "Dunav-1". While doing so more than 5 000 km were traveled by marking vessel "Osam" with usage of 120 days/year. The fairway optimization was implemented by maintenance of the navigational signals (floating and coastal), exploration and on-time corrections of the fairway. During the year the marking system was secured by (on position) 152 floating signals, out of which 38 illuminated, 734 (incl. kilometric) coastal signals, as well as 15 right river bank beacons.

Fairway corrections were made by:

•	Mounting	of floating	signals	495
---	----------	-------------	---------	-----

Dismounting of floating signals 496

Single beam measurements 152

The information is published on APPD's web-site https://appd-bg.org

Number of single- and multibeam surveys

	2023	
	MB	SB
January	4	10
February	8	17
March	5	12
April	6	11
May	8	8
June	1	10
July	10	17
August	6	21
September	6	13
October	6	21
November	1	13
December	7	12
	68	165

NAVIGATIONAL CONDITIONS

area	kilo- metre	sign	distance from coast [m]		depth	water stage	observation	coordinates [°]		date
			left	right	[m]	[cm]	post	latitude	longitude	
Silistra	375.30	7								2017-05-21
Silistra	382.00	Ħ								2017-05-21
Silistra	382.10	_	240	520	7.5	54	Silistra	44.1217500	27.1822666	2023-09-27
Chaika isl.	385.40	_	140	1080	2.7	54	Silistra	44.1385833	27.1536000	2023-09-27
Chaika isl.	385.80	_	130	980	2.6	54	Silistra	44.1401166	27.1487000	2023-09-27
Aidemir ps	386.10		110	900	2.3	54	Silistra	44.1408166	27.1450166	2023-09-27
Aidemir ps	386.60		480	340	5.3	80	Silistra	44.1378333	27.1364333	2023-10-06
Aidemir ps	386.80		340	420	4.8	54	Silistra	44.1390833	26.1349666	2023-09-27
Aidemir ps	388.00	•								2017-05-21
Aidemir ps	388.00	Ħ								2017-05-21
Aidemir ps	388.00	7								2017-05-21
Aidemir ps	388.30	Ħ						44.1364833	27.1190667	2016-07-14


Coastal beacon	15
Illuminated buoys	38
Non - illuminated buoys	114
Bridge signalization	4
Other coastal signalization	224
Total:	394

MAINTENANCE ACTIVITIES


During the period marking vessel "Osam", surveying vessels "Dunav-1" and "Rs 2070" performed 62 trips in total.

In 2023 the fairway trajectory stably changed on the following bottlenecks:


- km 531.000 km 528.000 as of 24.01.2023;
- km 395.000 km 392.000 as of 15.02.2023;
- km 463.000 km 460.000 as of 07.03.2023;
- km 458.000 km 455.000 as of 07.03.2023;
- km 407.000 km 404.000 as of 08.03.2023;
- km 530.000 km 527.000 as of 14.03.2023;
- km 423.000 km 421.000 as of 21.03.2023;
- km 544.000 km 542.000 as of 06.04.2023;
- km 423.000 km 421.000 as of 18.05.2023;
- km 565.000 km 563.000 as of 31.05.2023;
- km 525.000 km 522.000 as of 06.07.2023;
- km 547.000 km 545.000 as of 07.07.2023;
- km 387.000 km 385.000 as of 27.09.2023.
- km 545.000 km 543.000 as of 14.12.2023;





Island Mishka rkm 463.000 – rkm 460.000




MAINTENANCE ACTIVITIES












Island Brashlian rkm 458.000 - rkm 454.000


Island Batin rkm 525.000 - rkm 523.000

MAINTENANCE ACTIVITIES









Island Belene rkm 565.000 - rkm 563.000

Island Vardim rkm 545.000 - rkm 542.000

MAINTENANCE ACTIVITIES









Inland ENCs common stretch Ro-Bg - 2023


• in order to increase traffic safety ,the electronic navigation charts were updated periodically.

```
Timok (km 845) – Calnovaţ (km 610) - 5;
Calnovaţ (km 610) – Chiciu (km 375) - 1;
```

2024

- New edition of Inland ENCs for the common stretch
- Increase number of updates
- New updates of the Romanian RIS Index










Maintenance activities—dredging works / 610-845.5


- executed on the basis of a framework contract (third party) and own equipment.
- the actions for concluding the subsequently contract (third) for the dredging works were started in time:
 - legal forms completed / february
 - volume / 150000 m³
- dredging works / may-june







Maintenance activities—dredging works





Calnovat upstream rkm 614-rkm617 -dredging intervention





1.Calnovat upstream rkm 614-rkm617


Reference gauge: Corabia


Dredging depth: 3.0m

Performer: third party


Period: 23.05-30.05


Volume: 59035 m³





Bechet rkm 676-rkm678 -dredging intervention





2.Bechet - rkm 676-rkm678

Reference gauge: Bechet

Dredging depth: 3.0m

Performer: third party


Period: *09.06-22.06*


Volume: *92021 m*³


Dredging works

- necessity to resuming dredging works (because of the occurrence of shallow waters), by second contract (august)
- volume 150000m³
- performing dredging works: august

• Based on last measurement results was decide to start the dredging intervention in Salcia (reduced navigation parameters).







Salcia – rkm 818-rkm819

Reference gauge: Cetate


Dredging depth: 3.0m

Performer: third party

Period: 15.08-26.08

Final surveys : 26.08.2023

Volume: 26274 m³



Calnovat - upstream - rkm 614-rkm617


Reference gauge: Corabia


Dredging depth: 3.0m

Performer: third party

Period: 12.10-28.10

Volume: 40271 m³





Corabia - downstream - rkm 620-rkm622


Reference gauge: Corabia

Dredging depth: 3.0m

Performer: third party

Period: 28.10 – 01.11

Volume: 23819 m³



Dunarea 🍑

AD. "0" BECHET

34 40 38 39 29 30 29 25 26 23 24 22 22 20 20 19 17 19 14 13 15 13 14 12 11 19 08 16 07 10 07 10 07 07



BECHET km 676-km 678

Bechet rkm 675-rkm678

Ref. gauge: Bechet
Dredging depth: 3.0m

Performer: third party

Period: 01.11 - 07.11

Volume: 47683 m³

Maintenance activities—dredging works AFDJ

Part of the maintenance works of the fairway, through dredging activities, were made with AFDJ equipment, consisting of the following:


Capital dredging vessel - Comana 1

Pontoon barge - N1130


Assistant works vessel – Mihai Bravu


Split hopper barges - SH1 /SH2





Considering the water level forecast, the hydrological situations and ensuring safe working conditions, was taken decision to dredge in Corabia (627.5-628.1).





Corabia - rkm 627-rkm629

Reference gauge: Corabia

Dredging depth: 3.5m

Performer: AFDJ

Period: 13.07-05.09


Volume: 52963 *m*³

Dredging works - rkm375 - rkm610


	Dredging activ	vities on the fair	way in the area rkm 610 – rkm	375	
Year	quantity, m³	location, rkm	Total	Executed by:	
2012	45400	562	45400	EAEMDR – AFDJ	
2018	101011	546	256650	EAEMDR	
2018	155639	565	230030	EAEMDR	
2019	69992	565		EAEMDR	
2019	116059	545	300220	EAEMDR	
2019	114169	521		EAEMDR	
2020	71095	564		EAEMDR	
2020	138780	545	297289	EAEMDR	
2020	47637	575	29/289	EAEMDR	
2020	39777	545		EAEMDR	
2021	94596	455		EAEMDR	
2021	92144	537	255244	EAEMDR	
2021	57077	545	265841	EAEMDR	
2021	22024	564		EAEMDR	
2022	50000	564		EAEMDR	
2022	20000	524	100453	EAEMDR	
2022	92677	545	199453	EAEMDR	
2022	36776	524		EAEMDR	
2022	117216	564		AFDJ	
2022	36988	545	183254	AFDJ	
2022	29050	520		AFDJ	
2022	**	553		R Serbia	
2022	106364	575	~20000	R Serbia	
2022	10	530	~200000	R Serbia	
2023	93636	563		R Serbia	
2023	16209	524		EAEMDR	
2023	65493	565		EAEMDR	
2023	77938	544		EAEMDR	
2023	4424	531	289349	EAEMDR	
2023	59490	543		EAEMDR	
2023	40712	564		EAEMDR	
2023	25083	393		EAEMDR	

In 2023 up to date $289 349 m^3$ were dredged


From 21.07.2023 r. till 28.07.2023 r. maintenance dredging works were performed under the framework contract in Belene area rkm 565.000 - rkm 564.500. Total volume of dredged material **65 493 m³**. Minimal fairway width of 150m and minimal depths on ENR of 3,5 m were achieved.




From 01.08.2023 r. till 10.08.2023 r. maintenance dredging works were performed under the framework contract in Vardim area rkm 544.500-rkm 543.200. Total volume of dredged material **77 938 m**³. Minimal fairway width of 130m and minimal depths on ENR of 2,5 m were achieved.



On 07.09.2023 maintenance dredging with dredger "Yantra" started in Batin area rkm 531. Estimated volume of material to be dredged **7 000 m**³




From 16.10.2023 r. till 24.10.2023 r. maintenance dredging works were performed under the framework contract in Vetren area rkm 393.500-rkm 392.800. Total volume of dredged material 25 083m³. Minimal fairway width of 100m and minimal depths on ENR of 3,0m were achieved.




On 26.09.2023 till 02.10.2023 maintenance dredging works are to be performed under the framework contract:

 In Vardim area rkm 543 – 545 – two zones, estimated volumes 29 034m³ and 19 138m³.



On 26.09.2023 till 02.10.2023 maintenance dredging works are to be performed under the framework contract:

• In Belene area rkm 564.500 – 563.100, estimated volume 39 076m³



Necessary measures -2024

In order to ensure the navigation conditions for 2024 year, there are set a series of measures related to maintenance works, (surveys, marking, dredging).

Measurements

- control surveys in critical areas monthly;
- detailed measurements 4 / 5 times per year;
- Analyze the results and prioritize areas where measures are needed.
- Increasing the surveys frequency during the period with low water;

Marking activities

- marking trips 2 times/month (sector km 610-km 845);
- marking trips quarterly (sector km 493-km375);
- install a sufficient number of floating/coastal signs;
- supplementing the number of signs during critical periods;
- narrowing the fairway to ensure depths over 2.5m;

buoys	67
electric buoys	76
beacons	16
coastal signs	595
kilometers	470

Necessary measures - 2024

Dredging works

- Execution of dredging works to improve navigation depth (recourse to framework contracts for rapid interventions);
- Starting dredging works early, before the low water period;
- Prioritization of the dredging areas;

Based on the results of the latest measurements, it was estimated a necessary for dredging works in 2024.

No.	Critical location	Area	Quantity	2024	
		(rkm-rkm)	(m³)	(m³)	
1	Salcia	818 - 819	30.000		
2	Bogdan- <u>Secian</u>	784 - 785	40.000		
3	Bechet	676 - 677	100.000	300.000	
4	Corabia	627 - 628 50.000			
5	Calnovat am	614 - 615	50.000		
6	Calnovat	611 - 612	30.000		

Necessary measures for the improvement of the navigation conditions (incl. execution of dredging works) during 2024

In 2024, EAEMDR plans to carry out dredging activities:

under the framework contract ~ 300 000 m³ with own equipment ~ 50 000 - 100 000 m³

Dredging works will be performed only after analysis of bathymetric surveys, water level forecasts, water current data and meteorological forecasts in Upper and Middle Danube. Following the multiannual data, dredging activities are expected to start in May in the most critical section - Vardim area rkm 546 - 545. Estimated quantity approx. $100\ 000\ m^3$. Another area where dredging works are foreseen in June is Belene rkm 563 - 565 with an estimated volume of about $80\ 000\ m^3$.

With our own equipment, dredging activities are planned at the island of Chaika at km 386,000 - 384,000 and Popina at km 406,000 - 404,000 with a total estimated amount of about 100 000 m3.

Potential bottlenecks to be dredged in 2024:


Somovit (km610-km609); Belene (km577-km574.800); Belene (km566-km562); Batin (km531-km529); Batin (km526-km524); Batin (km523-km520); Bryslan (km458-km455); Vardim (km 547-km 546); Vardim (km 545-km 543); Vardim (km 543-km 540); Popina (km407-km404); Yantra (km538-km537); Vetren (km394-km392).

Measures – 2024

- related to the current hydrological situation, the flows discharge are maintained around 7000 m³/s and a slight decrease is predicted for the next period.
- the morphological situation must be kept permanently under observation


Secțiunea		20.02.2024	21.02.2024	22.02.2024	23.02.2024	24.02.2024	25.02.2024	26.02.2024	27.02.2024
Baziaș	Q(mc/s)	7400	7200	7100	6900	6700	6600	6500	6500
P.D.F. I	Q(mc/s)	7827							
Calafat Faza I = 550	H(cm) Q(mc/s) +ΔH(cm)	366 7100	365 7080	355 6940	344 6790	334 6650	323 6500	313 6360	310 6320
Faza II = 600 Bechet Faza I = 550	Gheata Hicmi O(mc/s) +AHicmi	381 7160	393 7330	391 7300	384 7200	375 7070	364 6910	355 6780	346 6650
Faza II = 600 Corabia Faza I = 500 Faza II = 550	Gheata H(cm) Q(mc/s) +ΔH(cm) Gheata	324 7240	334 7391	345 7559	343 7529	335 7406	326 7270	315 7105	305 6957
Tr .Măgurele Faza = 500 Faza = 500 Faza = 550	H(cm) O(mc/s) +\DH(cm) Gheata	326 7090	334 7220	343 7370	346 7420	341 7330	333 7200	324 7060	315 6910
Zimnicea Faza I = 530 Faza II = 610	H(cm) Q(mc/s) +ΔH(cm) Gheata	361 7240	368 7350	378 7490	383 7570	382 7550	375 7450	367 7330	357 7180
Giurgiu Faza = 570 Faza = 640	H(cm) O(mc/s) +ΔH(cm) Gheata	323 7230	330 7330	338 7440	346 7550	348 7580	344 7520	336 7410	327 7280
Oltenita Faza I = 550 Faza II = 630	H(cm) Q(mc/s) +ΔH(cm) Gheata	325 7210	333 7320	340 7420	348 7530	354 7620	352 7590	347 7520	
Călărași Faza I = 550 Faza II = 620	H(cm) Q(mc/s) +ΔH(cm) Gheata	293 7100	304 7260	312 7390	320 7520	327 7630	329 7660	325 7600	319 7500
194811 - 040	Ulicata	000	222	0.40	057	044	242	040	040

Measures - 2024




Salcia – bathymetric survey / february 2024

$Measures-2024 \qquad \text{/ Bechet bathymetric survey-feb.2024}$




Measures – 2024



Calnovat – bathymetric survey / february 2024

Measures – 2024



Bogdan – bathymetric survey / february 2024

Thank you for your kind attention!